

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

*Weekly Progress Report # 2
June 29, 2020 to July 2, 2020*



*Figure 1
VMS installed at each end of the project warning motorist of Project Start*

Work Completed thru July 2, 2020:

- Traffic Control Signage installed for detour
- VMS installed
- Contractor mobilized
- Stormwater inlets and piping installed
- Slope protection installed
- Test Pits

Quantities of work the week of July 2, 2020:

Summary of Work Completed Week of June 29, 2020:

A pre-con meeting for this project was held on May 20, 2020. The Contractor was given a notice to proceed of June 8, 2020. By contract the completion date is September 26, 2020.

NO WORK, contractor was not on-site any day this week.

Anticipated work for Week of June 29, 2020:

Contractor has indicated a return to work date of Monday July 6th to begin concrete gutter work at Condo Avenue.

Notice to Proceed Date: Monday, June 8, 2020

Contract Completion Milestones

Substantial Completion Date: Saturday, September 26, 2020

Final Completion Date: Friday, October 16, 2020

Percent Complete by Duration: 6%

Percent Complete by Payments: 0%

Prepared By:
CES

A handwritten signature in black ink, appearing to read 'David Dunmyer'.

David Dunmyer
Lead Inspector