

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

*Weekly Progress Report # 3
July 6, 2020 to July 10, 2020*



*Figure 1
Contractor saw cutting existing roadway for new concrete gutter*



Figure 2
Contractor laying out new concrete gutter and checking finished grades



Figure 3
Crew applying release agent to forms prior to pouring new concrete gutter



Figure 4
Pouring new concrete gutter along north side of Pennington Avenue



Figure 5
Crew performing finish work to the new concrete gutter.



Figure 6
New concrete gutter with brush finish



Figure 7

Crew locating an unforeseen concrete vault behind existing 'b' inlet at northeast corner of Condo Avenue and Chew Road

Work Completed the week of July 10, 2020:

- Existing asphalt sawcut for new concrete gutter
- Reset existing 'B' inlets at Condo Avenue
- Concrete vertical curb installed west side of Condo Avenue & Pennington Avenue intersection.

Quantities of work completed the week of July 10, 2020:

- Item#24: 8" x 9" x 18" Concrete Vertical Curb (23 LF)
- Item #25: Uniformed Police (55.5 MH)
- Item #43: Concrete Gutter (123.3 SY)
- Item #52: Reset Type 'B' Inlet (2 Units)

Summary of Work Completed Week of July 10, 2020:

A pre-con meeting for this project was held on May 20, 2020. The Contractor was given a notice to proceed of June 8, 2020. By contract the completion date is September 26, 2020.

During the week of July 6th the contractor began saw cutting the edge of the roadway near Condo Avenue so the installing new concrete gutter could take place.

On Tuesday July 7th a crew started to install new wood forms for the proposed concrete gutter along the north side of Chew Road. Approximately one hundred sixty-six lineal feet of concrete gutter was poured in the morning. The crew began finish work of the freshly poured concrete. While the finish work was commencing the contractor was proceeding with excavation to continue to install forms for additional new concrete gutter along the North side of Pennington Avenue.

On Wednesday July 8 while the contractor was proceeding with the resetting an existing 'b' inlet at the northeast corner of Condo Avenue & Chew Road, a second concrete vault was uncovered behind the existing 'b' inlet. A site meeting was held with Camden County, ARH (design engineer), CES and Asphalt Paving Systems Incorporated to discuss how to proceed with the new gutter, proposed new guiderail at the corner and adjustments to proposed new vertical curbing. Contractor earlier had poured approximately one hundred ninety-six lineal feet of new concrete gutter.

Thursday July 9 the contractor completed installation of new concrete gutter on the North side of Chew Road (approximately one hundred ninety-three lineal feet) and reset two 'b' inlets. In preparation for next weeks scheduled work the contractor began saw cutting concrete driveway aprons for removal and replacement per contract documents.

Friday July 10 the contractor informed CES they will not be on site working today due to the forecasted rain.

Anticipated work for Week of July 17, 2020:

Contractor has indicated subject to receiving clarification and a revised sketch from the design engineer addressing the northeast corner of Condo Avenue, is proceeding with removing and replacing existing concrete driveway aprons as indicated on the contract plans between Old White Horse Pike and Pestletown Road

Notice to Proceed Date: Monday, June 8, 2020

Contract Completion Milestones


Substantial Completion Date: Saturday, September 26, 2020

Final Completion Date: Friday, October 16, 2020

Percent Complete by Duration: 8%

Percent Complete by Payments: 0%

Prepared By:
CES



David Dunmyer
Lead Inspector