

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report # 4
July 13, 2020 to July 17, 2020



Figure 1
Driveway apron installed 1235 Chew Road



Figure 2
Driveway apron installed 1064 Chew Road Sta.44+75



Figure 3
Driveway apron half installed to allow access 1067 Chew Road



Figure 4
Driveway apron installed 1006 Chew Road



Figure 5
Driveway apron installed 1064 Chew Road Sta. 45+50



Figure 6

Gutter installed and curb backfilled Northwest corner of Condo Ave. and Chew Road



Figure 7

Curb installed 424 Pennington Ave. Station 23+00 to Oak St. right side of Pennington Ave



Figure 8
Second half of driveway apron installed at 1067 Chew Road



Figure 9
Concrete gutter installed Station 19+50 to Oak St. right side of Pennington Ave

Work Completed week of July 17, 2020:

- July 13 thru 15 traffic control was handled by uniformed police officers for Chew Road.
- July 16 and 17 traffic control signage was in place and used to detour traffic around Pennington Road.
- July 13 concrete driveway apron was installed at 1235 Chew Road. Driveways at 1064 and 1067 where removed.
- July 14 Concrete driveways where installed at 1064 Sta. 44+75 and half of the driveway at 1067 Chew Road. Concrete gutter was installed Sta. 28+85± to 'B' inlet Northwest corner of Condo Ave. Driveways where removed at 1064 Sta. 45+50 and 1006 Chew Road.
- July 15 concrete driveways installed at 1064 Sta. 45+50 and 1006 Chew Road. Excavated from Sta. 23+00 right to oak St. for curb and gutter.
- July 16 installed concrete curb in front of 424 Pennington sta. 23+00 to Oak St. and excavated for gutter along Pennington Road from Sta. 19+50 right to Oak St.
- July 17 Installed second half of driveway apron at 1067 Chew Road and gutter from 19+50 to Oak St.

Quantities of work the week of July 17, 2020:

- Item #23: Concrete Driveway, Reinforced 6" Thick (129 SY)
- Item #24: 8"x9"x18" Concrete Vertical Curb (140 LF)
- Item #25: Uniformed Police (47 MH)
- Item #43: Concrete Gutter (30.5 SY)

Anticipated work for Week of July 20, 2020:

Continue with concrete flat work along the Pennington Ave. section and the Northeast corner of Condo Ave. and on the July 23rd starting FDR at Pestletown Rd. and Chew Rd.

Contract Completion Milestones

Notice to Proceed Date: Monday, June 8, 2020

Substantial Completion Date: Saturday, September 26, 2020

Final Completion Date: Friday, October 16, 2020

Percent Complete by Duration: 8.5%

Percent Complete by Payments: 0%

Prepared By:

CES

A handwritten signature in cursive script that reads "David Firman".

David Firman
Lead Inspector