

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report # 4
July 20, 2020 to July 24, 2020



Figure 1
Concrete gutter installed Pennington Ave. right Station 23+00 to Oak St.



Figure 2
Driveway apron installed 412 Pennington Ave.



Figure 3
Gutter installed Pennington Ave. right Sta. 19+60 to 20+40



Figure 4
Curb installed Northeast corner Condo Ave. and Chew Road



Figure 5
Concrete Gutter and Curb installed Northeast Corner Condo Ave. and Chew Rd.



Figure 6
Concrete Gutter and Curb installed Northwest Corner Condo Ave. and Chew Rd.



Figure 7
Concrete Gutter installed on Pennington Ave. sta 19+60 to 18+45



Figure 8
Set Square framed Manhole Casting Corner of Condo Ave. and Chew Road



Figure 9
Concrete gutter installed Station 18+50 to Maple Ave. right side of Pennington Ave



Figure 10
Concrete gutter installed Station Eastern corner of Maple Ave



Figure 11
Base pave Condo Ave. behind gutter

Work Completed week of July 24, 2020:

- July 20 thru 24 traffic control signage was in place and used to detour traffic around Pennington Road.
- July 20 Concrete gutter was installed along Pennington Ave right from Sta. 23+00 to Oak St. and the concrete driveway was removed and forms set for 412 Chew Road. Forms were set for concrete curb at the Northeast corner of Condo Ave.
- July 21 Concrete gutter installed Pennington Ave. right Sta. 19+60 to 20+40, Concrete driveway installed 412 Pennington Ave. and Curb installed Northeast corner Condo Ave. Chew Road. Condo Ave. was excavated, and forms were set for concrete gutter.
- July 22 Concrete gutter installed northeast corner Condo Ave. and Chew rd. to northwest corner Condo Ave. and Chew rd., Concrete gutter installed on Pennington Ave. from sta. 16+60 to 18+45. Pennington Ave was excavated more and forms were set for gutter.
- July 23 Concrete gutter install along right side of Pennington Ave. Maple Ave to Sta. 18+50. Full Depth Reclamation (FDR) Sta. 97+50 to 80+00 Chew Rd. Left half of roadway.
- July 24 Forms set for concrete gutter along Pennington Ave right Station 15+00 to inlet In Maple Ave. and Base paved area behind gutter at Condo Ave.

Quantities of work the week of July 24, 2020:

- Item #4: Full Depth Reclamation, Concrete (2543 SY)
- Item #6: Hot Mix Asphalt 19m64 Base Course, 2" Thick (18 Ton)
- Item #23: Concrete Driveway, Reinforced 6" Thick (24 SY)
- Item #24: 8"x9"x18" Concrete Vertical Curb (35 LF)
- Item #25: Police Uniform Law Enforcement Officer (52 MH)
- Item #43: Concrete Gutter (672 LF)
- Item #S3: Set Square Framed Manhole Casting, Circular Cover (1 Unit)

Anticipated work for Week of July 27, 2020:

Continue with concrete flat work along the right side of Pennington Ave., and start on left side of Pennington Ave. and continue Full Depth Reclamation of the Chew road portion of the project.

Contract Completion Milestones

Notice to Proceed Date: Monday, June 8, 2020

Substantial Completion Date: Saturday, September 26, 2020

Final Completion Date: Friday, October 16, 2020

Percent Complete by Duration: 8.75%

Percent Complete by Payments: 0%

Prepared By:
CES

A handwritten signature in cursive script that reads "David Firman".

David Firman
Lead Inspector