

## **Camden County Department of Public Works**

**Division of Engineering**

### **Roadway Improvements**

**Along Pennington Ave & Chew Rd (CR 536)**

**White Horse Pike (RT 30) to Pestletown Rd.**

*Winslow & Waterford Townships, Camden County, New Jersey*

***Weekly Progress Report # 6***  
*July 27, 2020 to July 31, 2020*



*Figure 1*  
*Concrete gutter installed Pennington Ave. right Station 15+02 to Maple Ave.*



*Figure 2*  
*Gutter installed Pennington Ave right Sta. 14+00 to 15+03.*



*Figure 3*  
*Gutter installed Pennington Ave. and Maple Ave intersection.*





*Figure 4*  
*Full Depth Reclamation (FDR) along Chew Road*



*Figure 5*  
*Concrete Gutter and Monolithic Curb and gutter installed Sta. 14+00 to 15+43 left Pennington Ave.*



*Figure 6*  
*Concrete Gutter installed on Pennington Ave. Sta 15+47 to 16+95 left*

### Work Completed week of July 24, 2020:

- July 27 thru 31 traffic control signage was in place and used to detour traffic around Pennington Ave. and uniformed police where used on Chew Road.
- July 27 Concrete gutter was installed along Pennington Ave right from Sta. 23+00 to Maple Ave. and Full Depth Reclamation (FDR) was performed from Sta. 76+00 to 97+50 Chew Road right and Pestletown Road intersection.
- July 28 Concrete gutter was installed along Pennington Ave right from Sta. 14+00 to 15+03 and across Maple Ave. intersection and Full Depth Reclamation (FDR) was performed from Sta. 56+50 to 80+00 Chew Road left and Conrad Ave intersection.
- July 29 Concrete gutter was installed along Pennington Ave left Sta. 14+00 to 15+43 and Concrete Curb Sta. 14+65 to 15+30 left Pennington Ave. Full Depth Reclamation (FDR) was performed from Sta. 56+50 to 76+00 Chew Road right.
- July 30 Concrete gutter was installed along Pennington Ave left Sta. 15+43 to 16+95 and Full Depth Reclamation (FDR) was performed from Sta. 56+50 to 28+50 Chew Road left.

July 31 Contractor did not work do to weather.

**Quantities of work the week of July 27, 2020:**

- Item #4: Full Depth Reclamation, Concrete (14,171 SY)
- Item #25: Police Uniform Law Enforcement Officer (78.5 MH)
- Item #42: Excavation, Test Pit (1 CY)
- Item #43: Concrete Gutter (527 LF)
- Item #S4: Monolithic Concrete Curb and Gutter (65 LF)

**Anticipated work for Week of August 3, 2020:**

Continue with concrete flat work along of Pennington Ave., Full Depth Reclamation (FDR) and Milling of the Chew Road portion of the project.

**Contract Completion Milestones**

<b>Notice to Proceed Date:</b>	Monday, June 8, 2020
<b>Substantial Completion Date:</b>	Saturday, September 26, 2020
<b>Final Completion Date:</b>	Friday, October 16, 2020

**Percent Complete by Duration:**      **28.66%**

**Percent Complete by Payments:**      **0%**

Prepared By:  
**CES**



David Firman  
Lead Inspector