

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report #8

Aug. 10, 2020 to Aug. 14, 2020



Figure 1

Concrete gutter installed Pennington Ave. left Station 21+13 to midpoint Oak Street.



Figure 2
Church Service walk extended corner of Oak St. and Pennington Ave.



Figure 3
Installed concrete curb "A" inlet South bound side Old White Horse Pike.



Figure 4
Concrete gutter install Northwest corner of Atlantic and Pennington Ave.



Figure 5
Concrete Gutter installed along West side of Atlantic Ave.



Figure 6
Base paved Chew Road from Pestletown road to Old White Horse Pike.



Figure 7
Concrete Gutter and Monolithic Curb and gutter installed Sta. 21+73 to 23+00 left Pennington Ave.



Figure 8
Concrete service walk installed at 429 Pennington Ave.



Figure 9

Concrete Gutter installed from midpoint of Oak Street to its Eastern corner and Monolithic Curb and gutter installed Eastern corner of Oak Street to inlet at Sta.21+73 left Pennington Ave.

Work Completed week of August 10, 2020:

August 10 thru 14 traffic control signage was in place and used to detour traffic around Pennington Ave. and uniformed police where used on Chew Road.

Aug. 10 Milled Chew Road from Sta. 43+00 to 57+00 both lanes and Arrowhead. Installed gutter halfway across Oak St. and Pennington Ave. intersection installed monolithic curb and gutter Sta. 21+13 to and around the Western corner of Oak St. Set forms from inlet at Sta. 21+75+- to 23+00.

Aug. 11 FDR crew made fixed the soft areas on Chew road, Concrete crew poured 16.5 LF of vertical curb at the "A" inlet on Old White Horse Pike and 127 LF of curb for Item S7 and excavated and set forms for Gutter at the Northwest corner of Pennington Ave. and Atlantic Ave. intersection.

Aug. 12 Installed gutter at the Northwest corner of Atlantic Ave. and Pennington Ave., installed Gutter along West side of Atlantic Ave., milled both sides of Chew Road from Sta.28+50 to 43+00. And started to base pave Chew Road WB Sta. 78+00 to 97+50 and EB Sta. 82+25 to 97+50.

Aug. 13 Installed Monolithic curb and gutter from inlet at Sta. 21+73 to 23+00 left side Pennington Road, Base paved Chew Road WB Sta. 78+00 right to Old White Horse Pike Sta. 28+50.

Aug. 14 Installed Monolithic curb and gutter from Oak Street to inlet at Sta. 21+73 left side Pennington Road, Installed second half of gutter across Oak Street and Base paved Chew Road EB Sta. 78+00 right to Old White Horse Pike Sta. 28+50.

Quantities of work the week of August 10, 2020:

- Item #6: Hot Mix Asphalt 19M64 Base Course, 2" thick (2,811.84 Ton)
- Item #9: Polymerized Joint Adhesive (5,559 LF)
- Item #22: Concrete Sidewalk, 4" thick (9.3 SY)
- Item #24: Concrete Vertical Curb (16.5 LF)
- Item #25: Police Uniform Law Enforcement Officer (134.5 MH)
- Item #40: HMA Milling More Than 3" To 6" (8,306.5 SY)
- Item #42: Excavation, Test Pit (1 CY)
- Item #43: Concrete Gutter (188 LF)
- Item #S7: Monolithic Concrete Curb and Gutter (178 LF)

Anticipated work for Week of August 17, 2020:

Continue with concrete flat work along of Pennington Ave., FDR of Old White Horse Pike and Pennington Ave. portion of the project.

Contract Completion Milestones

Notice to Proceed Date:	Monday, June 8, 2020
Substantial Completion Date:	Saturday, September 26, 2020
Final Completion Date:	Friday, October 16, 2020

Percent Complete by Duration: 49.72%

Percent Complete by Payments: 0%



consulting engineer services
Engineers, Planners, and Land Surveyors

Prepared By:
CES

David Firman

David Firman
Lead Inspector