

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report #9

Aug. 17, 2020 to Aug. 21, 2020



Figure 1

Concrete gutter installed Pennington Ave .and South Atlantic Ave..



Figure 2
Typical sidewalk installation along Pennington Avenue.



Figure 3
Typical turf repair at service walks along Pennington Avenue.



Figure 4
Typical turf repair behind curb and gutters along Pennington Avenue.



Figure 5
Full depth reclamation of the Left side of Pennington Ave. Sta. 15+00 to 27+80.



Figure 6

Full depth reclamation of the Right side of Pennington Ave. Sta. 16+50 to 27+80.

Work Completed week of August 10, 2020:

- August 17 thru 21 traffic control signage was in place and used to detour traffic around Pennington Ave. and uniformed police were used for FDR work on Pennington Avenue.
- Aug. 17 Installed gutter across South Atlantic Ave. intersection with Pennington Avenue. Crew spent the remainder of the day excavating and setting forms for service walks along Pennington Ave.
- Aug. 18 Installed concrete sidewalk at 304, 306, 305, 307, 308A, 312, 313, 314, 318 Pennington Avenue, and the 4 locations along Pennington Ave at the church on the corner of Pennington and Old White Horse Pike.
- Aug. 19 Turf repairs at service walks and behind gutters and curb and gutter areas along Pennington Avenue from Route 30 to Old White Horse Pike.
- Aug. 20 Full depth reclamation of the Left side of Pennington Ave. Sta. 15+00 to 27+80 and Tacked for dust control
- Aug. 21 Full depth reclamation of the Right side of Pennington Ave. Sta. 16+50 to 27+80 and

Tacked for dust control

Quantities of work the week of August 17, 2020:

- Item #4: Full Depth Reclamation, Concrete (5,723 SY)
- Item #22: Concrete Sidewalk, 4" thick (48.8 SY)
- Item #25: Police Uniform Law Enforcement Officer (45 MH)
- Item #33: Turf Repair Strip (824 LF)
- Item #42 Excavation, Test Pit (1 CY)
- Item #43: Concrete Gutter (77 LF)

Anticipated work for Week of August 24, 2020:

Full Depth Reclamation of Pennington Ave. portion of the project.

Contract Completion Milestones

Notice to Proceed Date:	Monday, June 8, 2020
Substantial Completion Date:	Saturday, September 26, 2020
Final Completion Date:	Friday, October 16, 2020

Percent Complete by Duration: 56%

Percent Complete by Payments: 38%

Prepared By:
CES



David Firman
Lead Inspector