

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 27  
June 21, 2020 to June 27, 2020**



*Figure 1: Concrete center island*

**Work Completed Week of June 27, 2020**

- Lexa Concrete sawcut and demolished roadway for concrete islands construction
- Concrete edge restraint and subbase placed for concrete islands
- Installed cobblestone pavers and placed topsoil within concrete islands

**Quantities Week of June 27, 2020**

- **Item #16:** Removal of Pavement (457.83 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (41.04 TON)
- **Item #34:** 9"x18" Concrete Vertical Curb (573.5 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (139.25 HR)
- **Item #71:** 6"x12" Concrete Edge Restraint (647.5 LF)

### Summary of Work Completed Week of June 27, 2020

Lexa Concrete (Lexa) continued work on concrete islands along Chapel Avenue. Lexa sawcut and demolished sections of the existing roadway in preparation for concrete island construction. Concrete edge restraint and concrete subbase was placed for the installation of cobblestone pavers and placement of topsoil within the islands. Cobblestone pavers mockup was sent to Camden County and Cherry Hill Township for approval. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. The project is approximately 65% complete. An onsite progress meeting was held on June 22, 2020 to review all project related activities.

### Anticipated Work for Week of July 4, 2020

Lexa will continue with the removal of existing roadway and installation of concrete islands as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project.



*Figure 2: Concrete center island*



*Figure 3: Concrete island curb forms*



*Figure 4: Concrete center island construction*



*Figure 5: Concrete center island topsoil placement*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.

Remington & Vernick Engineers