

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 31  
July 19, 2020 to July 25, 2020**



*Figure 1: Concrete center island construction*

**Work Completed Week of July 25, 2020**

- Lexa Concrete sawcut and demolished roadway for concrete islands construction
- Concrete edge restraint and subbase placed for concrete islands
- Placed topsoil and installed cobblestone pavers within concrete center islands and restored pavement areas
- Lexa placed concrete curb, sidewalk, and a driveway along Chapel Avenue

**Quantities Week of July 25, 2020**

- **Item #16:** Removal of Pavement (106.94 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (23.02 TON)
- **Item #31:** Concrete Driveway, Reinforced, 6" Thick (23.82 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (61 LF)
- **Item #66:** Topsoiling, 4" Thick (33.33 SY)
- **Item #68:** Fertilizing and Seeding, Type F (33.33 SY)

- **Item #70:** Police Uniform Law Enforcement Officers (72 HR)
- **Item #71:** 6"x12" Concrete Edge Restraint (317 LF)
- **Item #1C:** Concrete Sidewalk, 4" Thick (6.78 SY)

### **Summary of Work Completed Week of July 25, 2020**

Lexa Concrete (Lexa) continued work on concrete islands along Chapel Avenue. Lexa sawcut and demolished sections of the existing roadway in preparation for concrete island construction. Concrete edge restraint was constructed and topsoil placed/cobblestone pavers installed by Tough Turf within the concrete islands. Lexa installed concrete curb, sidewalk, and a driveway along Chapel Avenue. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. An onsite progress meeting will be held on July 20, 2020 to review all project related activities. The project is approximately 72% complete.

### **Anticipated Work for Week of August 1, 2020**

Lexa will continue with the removal of existing roadway and installation of concrete islands as specified in the plans along Chapel Avenue. Daily traffic control will continue to be implemented for the duration of the project. A Pre-Paving Meeting will be scheduled prior to the paving operations on Chapel Avenue.



*Figure 2: Concrete edge restraint placed*



*Figure 3: Cobblestone paver installation*



*Figure 4: Preparation for concrete driveway placement*



*Figure 5: Preparation for concrete sidewalk placement*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers