

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 33  
August 2, 2020 to August 8, 2020**



*Figure 1: Concrete curb ramp placed*

**Work Completed Week of August 8, 2020**

- Lexa placed concrete sidewalk, curb, and curb ramps along Chapel Avenue
- Techna-Pro installed PED push button foundations at intersection with Hanover Drive

**Quantities Week of August 8, 2020**

- **Item #21:** Hot Mix Asphalt 19M64 Base Course (8.81 TON)
- **Item #30:** Concrete Sidewalk, 4" Thick (12.59 SY)
- **Item #32:** Detectable Warning Surface (3.56 SY)
- **Item #34:** 9"x18" Concrete Vertical Curb (143.5 LF)
- **Item #70:** Police Uniform Law Enforcement Officers (25 HR)
- **Item #1C:** Concrete Sidewalk, 4" Thick (21.76 SY)

### Summary of Work Completed Week of August 8, 2020

Lexa Concrete (Lexa) continued work along Chapel Avenue. Lexa placed concrete sidewalk, curb, and curb ramps on Chapel Ave at the intersection with Hanover Drive. At the same intersection, Techna-Pro installed PED push button foundations. Cherry Hill Township continued cherry tree trimming work on Chapel Avenue. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. The project is approximately 75% complete. An onsite progress meeting was held on August 4, 2020 to review all project related activities.

### Anticipated Work for Week of August 15, 2020

Lexa will continue with preparation for paving operations on Chapel Ave. Daily traffic control will continue to be implemented for the duration of the project. A Pre-Paving Meeting is scheduled for August 11, 2020 to discuss the paving operations on Chapel Avenue.



*Figure 2: Concrete curb ramp*



*Figure 3: Proposed concrete curb ramp location*





*Figure 4: Concrete curb placed*



*Figure 5: Curb ramp forms and PED push button foundation*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

A handwritten signature in blue ink, appearing to read "J. Ragusa".

Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers