

**Camden County Department of Public Works  
Division of Engineering  
Improvements to Chapel Avenue (CR 626) from  
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)  
Township of Cherry Hill, Camden County, New Jersey  
Weekly Progress Report No. 34  
August 9, 2020 to August 15, 2020**



*Figure 1: Traffic pole and signal head*

**Work Completed Week of August 15, 2020**

- Techna-Pro lowered elevation of existing junction box and replaced on behalf of Cherry Hill Township
- Diehl installed traffic signal pole/head, pedestrian signal head, and push button at intersection with Towers of Windsor Drive

**Quantities Week of August 15, 2020**

- **Item #70:** Police Uniform Law Enforcement Officers (4 HR)
- **Item #14C:** Traffic Signal Standard, Aluminum (1 UNIT)
- **Item #20C:** Traffic Signal Head (1 UNIT)
- **Item #21C:** Pedestrian Signal Head (1 UNIT)
- **Item #22C:** Push Button (1 UNIT)

### Summary of Work Completed Week of August 15, 2020

RVE continues to coordinate with Cherry Hill Township regarding work conducted by their contractor. Techna-Pro onsite to lower elevation of existing junction box and replace with a smaller junction box on behalf of the Township. Diehl Electric onsite to install traffic signal components at the intersection with Towers of Windsor Drive. Diehl installed traffic signal pole, traffic signal head, pedestrian signal head, and a push button. Cherry Hill Township continued cherry tree trimming work on Chapel Avenue. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. The project is approximately 75% complete. A Pre-Paving Meeting was held on August 11, 2020 to discuss the paving operations on Chapel Avenue.

### Anticipated Work for Week of August 22, 2020

Lexa will continue with preparation for paving operations on Chapel Ave. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on August 18, 2020 to review all project related activities.



*Figure 2: Push button pole and crosswalk sign*



*Figure 3: Push button installed*



*Figure 4: Diehl workzone*



*Figure 5: Existing junction box replaced and lowered*

**Notice to Proceed**

October 14, 2019

**Contract Completion**

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

A handwritten signature in blue ink, appearing to read 'J. Ragusa'.

Joseph R. Ragusa, P.E.

Remington & Vernick Engineers