

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 35
August 16, 2020 to August 22, 2020**



Figure 1: Concrete center island construction

Work Completed Week of August 22, 2020

- Lexa continued with demolition of roadway for the construction of center cobblestone islands along Chapel Avenue
- Concrete edge restraint curb for center islands placed

Quantities Week of August 22, 2020

- **Item #8:** Construction Signs (29 SF)
- **Item #16:** Removal of Pavement (248.89 SY)
- **Item #70:** Police Uniform Law Enforcement Officers (51 HR)
- **Item #71:** 6"x12" Concrete Edge Restraint (541 LF)

Summary of Work Completed Week of August 22, 2020

Lexa Concrete continued work on the center cobblestone islands along Chapel Avenue between Haddonfield Road and Cooper Landing Road. The existing roadway was demolished, and concrete edge restraint curb was placed for the proposed center islands. Cherry Hill Township continued cherry tree trimming work on Chapel Avenue. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. The project is approximately 78% complete.

Anticipated Work for Week of August 29, 2020

Lexa will continue with center cobblestone island work and preparation for paving operations on Chapel Ave. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on August 24, 2020 to review all project related activities.



Figure 2: Concrete center island workzone



Figure 3: DGA placed in concrete center island



Figure 4: Roadway demolition operations



Figure 5: Sign placed at raised island

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:

Handwritten signature of Joseph R. Ragusa, P.E.

Joseph R. Ragusa, P.E.

Remington & Vernick Engineers