

## **Camden County Department of Public Works**

**Division of Engineering**

### **Roadway Improvements**

**Along Pennington Ave & Chew Rd (CR 536)**

**White Horse Pike (RT 30) to Pestletown Rd.**

*Winslow & Waterford Townships, Camden County, New Jersey*

#### ***Weekly Progress Report #10***

*Aug. 24, 2020 to Aug. 28, 2020*



*Figure 1*

*Full depth reclamation Pennington Ave. railroad looking towards Old White Horse Pike.*



*Figure 2*  
*Full depth reclamation Pennington Ave. railroad looking towards Second Street*



*Figure 3*  
*Full depth reclamation Pennington Ave. South Third Street looking towards Rout 30 White Horse Pike.*





*Figure 4*

Full depth reclamation of the Left side of Pennington Ave. Sta. 4+50 to 8+25.



*Figure 5*

Typical turf repair installation along Chew Road.



*Figure 6*

Pennington Ave. Sta. 13+00 to 23+00 both sides of roadway milled to grade and profile and tacked for dust.



*Figure 7*

Pennington Ave. Sta. 23+00 to 27+80 both sides of roadway milled to grade and profile and tacked for dust.



### Work Completed week of August 24, 2020:

- August 24 thru 28 traffic control signage was in place and used to detour traffic around Pennington Ave. and uniformed police were used for FDR work on Pennington Avenue.
- Aug. 24 Full depth reclamation of Pennington Ave. East of RR tracks Sta. 16+50 to 12+10 Right and 15+00 to 12+10 Left and West of RR tracks Sta. 11+40 to 8+10 both left and right sides and South Atlantic intersection. All areas have been tacked for dust control.
- Aug. 25 Full depth reclamation of Pennington Ave. Sta. 0+22 to 5+50 both side of roadway and Sta. 4+50 to 8+25 right. All areas have been tacked for dust control. Turf repairs along Chew Road both sides from Old White Horse Pike to Conrad Ave.
- Aug. 26 Full depth reclamation of Pennington Ave. Sta. 5+50 to 8+25 left side of roadway and area has been tacked for dust control. Turf repairs along Chew Road both sides from Conrad Ave. to Sta. 97+50 @ Pestletown Rd.
- Aug. 27 Pennington Ave. Sta. 13+00 to 23+00 both sides of roadway milled to grade and profile and tacked for dust
- Aug. 28 Pennington Ave. Sta. 23+00 to 27+80 both sides of roadway milled to grade and profile and tacked for dust.

### Quantities of work the week of August 24, 2020:

- Item #4: Full Depth Reclamation, Concrete (6,278 SY)
- Item #25: Police Uniform Law Enforcement Officer (136 MH)
- Item #33: Turf Repair Strip (13,530 LF)
- Item # 40: HMA Milling More Than 3" to 6" (6,740 SY)
- Item #48: NJ Transit Flaggers (7 MH)
- Item #53: Temporary Striping (26,564 LF)

### Anticipated work for Week of August 31 – September 4, 2020:

Full Depth Reclamation of Pennington Ave. portion of the project.

### Contract Completion Milestones

<b>Notice to Proceed Date:</b>	Monday, June 8, 2020
<b>Substantial Completion Date:</b>	Saturday, September 26, 2020

**Final Completion Date:** Friday, October 16, 2020

**Percent Complete by Duration:** 66.3%

**Percent Complete by Payments:** 38%

Prepared By:  
**CES**



David Firman  
Lead Inspector