

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report #11

Aug. 31, 2020 to Sept. 04, 2020



Figure 1

Pennington Ave. West of R.R. tracks Sta. 6+10 to 11+40 both sides of roadway milled to grade and profile and tacked for dust.



Figure 2

Pennington Ave. East of R.R. tracks Sta. 12+50 to 13+50 both sides of roadway milled to grade and profile and tacked for dust



Figure 3

Pennington Ave. Sta. 0+22 to 6+10 both sides of roadway milled to grade and profile and tacked for dust



Figure 4
Oak Street base paved behind gutter.



Figure 5
Maple Ave. base paved behind gutter.



Figure 6
South Second Street base repair.



Figure 7
South Atlantic Street base paved behind gutter.



Figure 8
Base paving Pennington Ave. East of Railroad tracks



Figure 9
Base paving Pennington Ave. West of Railroad tracks

Work Completed week of August 31 – September 04, 2020:

August 31 thru September 04 traffic control signage was in place and used to detour traffic around Pennington Ave. and uniformed police were used for on Pennington Avenue.

Aug. 31 Pennington Ave. West of R.R. tracks Sta. 6+10 to 11+40, East of R.R. tracks Sta. 12+50 to 13+50 both sides of roadway and North Atlantic and Second Street intersections milled to grade, profile and tacked for dust.

Sept. 01 Based paved behind gutter of Oak St., South Atlantic and Maple Ave. Milled Pennington Ave. Sta 0+22 to 6+10 to grade, profile and tacked for dust.

Sept. 02 Base paved Pennington Ave. East of railroad track Sta. 12+50 at Old White Horse Pike to Sta. 25+85 including Oak St. intersection. Base paved Pennington Ave. West of railroad track Sta. 6+25 to Sta. 11+60 including South Atlantic, North Second St., and South Second St. intersections.

Sept. 03 Base paved Pennington Ave. Sta. 0+22 (Route 30) to Sta. 6+25 including Third St. intersection.

Sept. 04 Placed temporary striping along Pennington Ave. from Route 30 to Old White Horse Pike.

Quantities of work the week of August 31 – September 04, 2020:

- Item #06: Hot Mix Asphalt 19M64 Base Course 2" Thick (1,560.05 Ton)
- Item #09: Polymerized Joint Adhesive (2,448 LF)
- Item #25: Police Uniform Law Enforcement Officer (59 MH)
- Item #40: HMA Milling More Than 3" to 6" (3,936 SY)
- Item #48: NJ Transit Flaggers (22.5MH)
- Item #53: Temporary Striping (4,528 LF)

Anticipated work for Week of September 07 – September 11, 2020:

Contract Completion Milestones

Notice to Proceed Date:	Monday, June 8, 2020
Substantial Completion Date:	Saturday, September 26, 2020

Final Completion Date: Friday, October 16, 2020

Percent Complete by Duration: 72.4%

Percent Complete by Payments: 38%

Prepared By:
CES



David Firman
Lead Inspector