

Roadway Improvements Along Peter Cheeseman Road (CR 759) From Hickstown Road (CR 688) to Erial Road (CR 706)

Gloucester Township
County of Camden, NJ
Weekly Progress Report #1
June 15 to June 19, 2020



VMS installed at each end of the project.



NJ Transit uses Peter Cheeseman but they were notified of the detour



Surveyor establishing control points for layout of the project



Crew started to remove curb and sawcut roadway in preparation of installing drainage

NTP : June 15, 2020

Contractor Duration: 90 days

A pre-Con for this project was held on June 4, 2020. The Contractor has been asked to provide an accelerated progress schedule to complete the project by August 15, 2020. By contract the completion date is September 13, 2020.

The accelerated schedule has been accepted by the County. During the week of June 15th the contractor installed VMS at each end of the project and signs for a detour to allow for some of the project work. They also had the project surveyed to establish the ties and control point.

On Friday June 19th a crew started to remove curb and saw cut the roadway so the drainage work could take place just south of College Drive. Contractor submitted an RFI to install drainage at a higher elevation which was approved.

Prepared by: Tony Guerrieri, AECOM Project Manager