

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 15

Friday, June 11, 2021

Figure 1: Riprap placement at dropbox (Sta. 10+20, LT) Figure 2: Placement of Dual Vortex Separator and Inlets



- **ITEMS COMPLETED THIS PAST WEEK**
 - Contractor installed various inlets and manholes
 - Completed installation of riprap for dropbox/headwall at 10+20, LT
 - P&A Construction continued placement of storm drainage pipe between Erial New Brooklyn Rd and Kearsely Rd (90% complete)

- Subcontractor Sign Pros on site placed new foundation for sign relocation at the Industrial Park
- Contractor placed dual vortex separator as specified in the plans at station 13+10, LT (Near Lane of Acres)
- Subcontractor on site started installation of 2” and 3” Rigid Metal Conduit in front of the Camden County Technical School

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Install various structures/pipe for storm drainage on site
 - Continue roadway box out behind curb crew from sta. 28+00, LT to 8+00, LT for roadway widening
 - Subcontractor on site to complete 2”/3” Rigid Metal Conduit placement.
 - Continue base paving in areas where roadway box out was completed
 - Curb installation from Lane of Acres towards Erial New Brooklyn Rd

- **NEXT MEETING**
 - Biweekly meeting 6/23/21

- **Project is 23% completed based on cost**

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022 (NTP date changed on 2/12/21 to start on 2/15/21)

Prepared By: Brian Hirsh

Colliers Engineering and Design