

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 16

Friday, June 18, 2021

Figure 1: 18" RCP/Inlet Installation



Figure 2: Light Post Foundation Installation



• **ITEMS COMPLETED THIS PAST WEEK**

- Contractor installed various inlets, manholes, and storm drainage pipe
- P&A Construction continued placement of storm drainage pipe between Erial New Brooklyn Rd and Kearsley Rd (95% complete)
- Subcontractor on site installed of 2" and 3" Rigid Metal Conduit in front of the Camden County Technical School

- Subcontractor placed various light post foundations in front of the Camden County Technical School

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Install various structures/pipe for storm drainage on site (Drainage Installation 80% complete)
 - Continue roadway box out behind curb crew from sta. 28+00, LT to 8+00, LT for roadway widening
 - Subcontractor on site to complete 2”/3” Rigid Metal Conduit placement as well as light foundations
 - Continue base paving in areas where roadway box out was completed
 - Complete curb installation between Kearsley Rd and Erial New Brooklyn Rd
 - Complete curb installation from Kearsley Rd to Life Storage

- **NEXT MEETING**
 - Biweekly meeting 6/23/21

- **Project is 23% completed based on cost**

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022 (NTP date changed on 2/12/21 to start on 2/15/21)

Prepared By: Brian Hirsh

Colliers Engineering and Design