

**Camden County Department of Public Works
Division of Engineering
Roadway and Drainage Improvements Evesham Road
Runnemede Borough, Magnolia Borough and
Gloucester Township, Camden County, New Jersey
Contract B22-21 Hartford to Charles
Progress Report No. 26
December 5, 2022 to December 9, 2022**



Figure 1: RPM Installation

Work Completed Period of December 9, 2022

- RPM Installation.

Quantities Period of December 9, 2022

- **Item #81:** RPM, Mono-Directional White Lens – Evesham Road (98 Units)
- **Item #84:** RPM, Bi-Directional Amber Lens – Evesham Road (44 Units)
- **Item #85:** RPM, Bi-Directional Blue Lens – Evesham Road (4 Units)
- **Item #X3:** RPM, Mono-Directional Amber Lens – Evesham Road (18 Units)

Summary of Work Completed Period of December 9, 2022

- Traffic Lines was on site to install RPMs as per the revised plans and specs. RPM cutter truck cut the road followed by RPM installation truck which installed the RPMs.

Anticipated Work for Period of December 12, 2022


- Sign installation.

Notice to Proceed: May 16, 2022

Substantial Completion: November 12, 2022 (Time extension expected)

Final Completion: December 12, 2022

Prepared By:



Joseph R. Ragusa, P.E.
Remington & Vernick Engineers