

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 15
November 14, 2022 to November 18, 2022**



Figure 1: Milled roadway surface

Work Completed Period of November 18, 2022

- Removed existing asphalt adjacent to manholes.
- HMA milling and paving.
- Installed polymerized joint adhesive to cold joints.
- Debris swept from roadway.



Figure 2: Compacting HMA



Figure 3: HMA Milling



Figure 4: Box mill around manholes



Figure 5: Polymerized Joint Adhesive applied

Quantities Period of November 18, 2022

- **Item #13:** HMA Surface Course, 12.5 M 64, 2" Thick (2,518.52 TON)
- **Item #15:** HMA Milling, 3" or Less, 2" Thick (21,268.68 SY)
- **Item #21:** Type N-Eco Curb Piece (1 UNIT)
- **Item #S-5:** Polymerized Joint Adhesive (20,808 LF)

Summary of Work Completed Period of November 18, 2022

- The crew removed existing asphalt adjacent to manholes and began with HMA Milling with a 2" mill depth. Lips were ramped using millings where needed. The crew also applied polymerized joint adhesive on the cold joints of previously paved center lanes and curb lines. Debris was swept from the roadway using a street sweeper and crew then continued with HMA paving.

Anticipated Work for Period of November 21, 2022

- Continue with milling and paving.

Notice to Proceed: August 1, 2022

Substantial Completion: October 30, 2022

Final Completion: November 29, 2022

Prepared By:

Joseph R. Ragusa, P.E.
Remington & Vernick Engineers