

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 17
November 28, 2022 to December 2, 2022**



Figure 1: Striping

Work Completed Period of December 2, 2022

- Installed thermoplastic striping, traffic marking symbols, and RPMs.
- Removed existing trap and repaired clean out at Fire Department.
- Removed conflicting regulatory and warning signs.



Figure 2: RPM



Figure 3: Striping



Figure 4: Clean out repaired



Figure 5: Sign removal

Quantities Period of December 2, 2022

- **Item #29:** Traffic Stripes, 4" Wide (148LF)
- **Item #32:** Traffic Stripes, 24" Wide (2,753 LF)
- **Item #33:** Traffic Markings Symbols-Straight Arrow (105 SF)
- **Item #34:** Traffic Markings Symbols-Right Arrow (622.50 SF)
- **Item #36:** Raised Pavement Marker, Mono-Directional (413 Unit)
- **Item #37:** Raised Pavement Marker, Bi-Directional (53 Unit)

Summary of Work Completed Period of December 2, 2022

- The crew installed thermoplastic striping, traffic marking symbols, and RPMs. Video taken of sewer lateral backup at Fire Department. Crew removed existing trap and repaired clean out. The hole was backfilled with existing material and a cold patch. The crew then removed all conflicting regulatory and warning signs throughout the project site.

Anticipated Work for Period of December 5, 2022


- Installation of new signs.

Notice to Proceed: August 1, 2022

Substantial Completion: October 30, 2022

Final Completion: November 29, 2022

Prepared By:



Joseph R. Ragusa, P.E.
Remington & Vernick Engineers