

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 20
December 19, 2022 to December 23, 2022**



Figure 1: New Stop sign installed

Work Completed Period of December 23, 2022

- Installing regulatory and warning signs.



Figure 2: LCE on site to remove signs



Figure 3: No Left Turn sign installed

Quantities Period of December 23, 2022

- **Item #38:** Regulatory and Warning Signs (Work in progress)

Summary of Work Completed Period of December 23, 2022

- Contractor on site to begin installing regulatory and warning signs. Signs were installed on breakaway posts.

Anticipated Work for Period of December 26, 2022

- Continue with punch list items.

Notice to Proceed: August 1, 2022

Substantial Completion: December 29, 2022

Final Completion: January 28, 2023

Prepared By:

Joseph R. Ragusa, P.E.
Remington & Vernick Engineers