

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #29

Week Ending February 24, 2023

All construction progress was  
witnessed at the intersection of  
Evesham Road & Burnt Mill  
Road





### Work Completed this Week:

- Beginning Feb 20, 2023, Contractor, Lexa Concrete, and subcontractor, Diehl Electric, installed 693 linear feet of No. 8 ground wire, 1210 LF of 2/C cable, 1210 LF of 5/C cable and 2055 LF of 10/C cable.
- Diehl installed 1 unit of controller, 8-phase, 1 unit of generator auxiliary cabinet with an 18" skirt, 1 unit of APS control unit, 1 unit of GPS unit, 1 unit of uninterrupted power supply.
- Diehl installed 8 units of pedestrian signal standards, 8 units of pedestrian signal heads, 4 units of image detectors, 4 units of traffic signal standards, 4 units of traffic signal master arms, 12 units of traffic signal heads, and 8 units of push buttons, type APS.

### Work Projected for Next Week:

- Diehl Electric will not be onsite next week. Lexa has not updated their schedule to show any work for next week.

### Project Schedule:

- **Bid Opening Date:** Tuesday, June 29<sup>th</sup>, 2021
- **Notice to Proceed:** Wednesday, November 3<sup>rd</sup>, 2021
- **Start Date:** Wednesday, November 10<sup>th</sup>, 2021
- **Substantial Completion Date:** Wednesday, May 18<sup>th</sup>, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7<sup>th</sup>, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:  
Rafael Castiblanco  
Senior Construction Inspector  
Naik Consulting Group