

**Camden County Department of Public Works  
Division of Engineering  
Roadway Reconstruction and Traffic Signal Improvements  
to Route 70 Feeder – 27<sup>th</sup> Street (CR 601) to Federal Street (CR 537)  
City of Camden, Camden County, New Jersey  
Contract Bid - B6-23  
Progress Report No. 03  
October 2, 2023 to October 13, 2022**



*Figure 1: Concrete Sidewalk*

**Work Completed Period of October 13, 2023**

- Installed sidewalk, curb and driveway forms and finished new concrete curb, sidewalk, and driveway. Brick pavers were also installed.
- Drainage structures and pipe installation.
- Installed ADA compliant curb ramps.
- Reset sanitary sewer cleanouts, water meter, water valve, and gas valve boxes.



*Figure 2: Brick Pavers*



*Figure 3: ADA Compliant Curb Ramp*



*Figure 4: Resetting Utilities*



*Figure 5: Installing Drainage Structures*

### Quantities Period of October 13, 2023

- **Item #10:** Breakaway Barricade (5.00 UN)
- **Item #12:** Traffic Cone (100.00 UN)
- **Item #14:** Portable Variable Message Sign (1.00 UN)
- **Item #36:** Inlet, Type B (4.00 UN)
- **Item #38:** Manhole, 4' Diameter (1.00 UN)
- **Item #42:** Concrete Sidewalk, 5" Thick (532.01 SY)
- **Item #43:** Brick Pavers (323.74 SY)
- **Item #44:** Concrete Driveway, 6" Thick (146.27 SY)
- **Item #45:** Detectable Warning Surface (5.78 SY)
- **Item #46:** 8" x 6" x 18" Concrete Vertical Curb (896.00 LF)
- **Item #51:** Monolithic Concrete Curb And Gutter (331.00 LF)
- **Item #54:** Reset Water Meter Box (30.00 UN)
- **Item #55:** Reset Water Valve Box (10.00 UN)
- **Item #56:** 12" Polyvinyl Chloride Sewer Pipe (42.50 LF)
- **Item #57:** Reset Sanitary Sewer Cleanout (20.00 UN)
- **Item #60:** Reset Gas Valve Box (5.00 UN)

### Summary of Work Completed Period of October 13, 2023

- Contractor began with removing existing concrete curb, sidewalk, and driveways along 27<sup>th</sup> Street between Berkely Street and Stevens Street. Forms were then installed at the removed sections and new concrete curb, sidewalk and driveways were then poured and finished. Along with concrete work, brick pavers were also leveled and set in place. Sanitary sewer cleanouts, gas valves, water valves and water meter boxes were also reset within those limits. Drainage work also began this period with the installation of inlet and manhole structures, as well as 12" PVC pipe on Line Street and Royden Street. Advanced warning signs, VMS boards, breakaway barricades, and cones were utilized in setting up a detour for traffic control safety measures during this period of work.

**Anticipated Work for Period of October 27, 2022**


- Continuation of concrete and drainage work.

**Notice to Proceed:** September 5, 2023

**Substantial Completion:** February 11, 2024

**Final Completion:** March 2, 2024

**Prepared By:**



Joseph R. Ragusa, P.E.

Remington & Vernick Engineers