

**Camden County Department of Public Works
Division of Engineering
Roadway Reconstruction and Traffic Signal Improvements
to Route 70 Feeder – 27th Street (CR 601) to Federal Street (CR 537)
City of Camden, Camden County, New Jersey
Contract Bid - B6-23
Progress Report No. 09
December 25, 2023 to January 05, 2024**



Figure 1: Compacting DGA Base Course

Work Completed Period of January 05, 2024

- Boxing out and excavating existing roadway material then installing a new roadway dense-graded aggregate base course, 6" thick.



Figure 2: Excavation of Existing Roadway



Figure 3: Grading Subbase



Figure 4: Leveling DGA Base Course



Figure 5: Compacting DGA Base Course

Quantities Period of January 05, 2024

- **Item #23:** Excavation, Unclassified (1,309.56 CY)
- **Item #26:** Dense-Graded Aggregate Base Course, 6" Thick (3,383.48 SY)
- **Item #32:** Hot Mix Asphalt 19M64 Base Course, 6" Thick (24.56 TON)
- **Item #87:** Police Traffic Director (25.00 HR)

Summary of Work Completed Period of January 05, 2024

- Contractor began with removing existing roadway material using an excavator which was then hauled offsite using a tri-axle dump truck along 27th Street between Stevens Street and Federal Street. Roadway subbase was then compacted using a street roller and 6" DGA base course was brought onsite and laid down. This layer was then graded and compacted per the designed 2% roadway cross slope. Police Traffic Directors, advanced warning signs, VMS boards, traffic control mounted crash trucks, breakaway barricades, and cones were utilized in setting up traffic control safety measures during this period of work.

Anticipated Work for Period of January 19, 2024


- Continuation of roadway boxout. Base paving and temporary striping are to be anticipated in the following weeks.

Notice to Proceed: September 5, 2023

Substantial Completion: February 11, 2024

Final Completion: March 2, 2024

Prepared By:


Joseph R. Ragusa, P.E.
Remington & Vernick Engineers