



**ERIAL-CLEMENTON ROAD (CR 703)
RECONSTRUCTION PROJECT – PHASE I
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNERSVILLE-HICKSTOWN ROAD (CR
688) AND THE VICINITY OF CLOVERDALE AVENUE
ERI Job # 30750 44
Township of Gloucester and Borough of Pine Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #23
July 23, 2018 to July 27, 2018**



Figure: 1 – Sawcutting of existing joints in preparation for sealant installation in the southbound lane between Turnersville Hickstown Road and Erial New Brooklyn Road



Figure: 2 – Cleaning of existing joints in preparation for sealant installation in the southbound lane between Pleasantview Drive and Erial New Brooklyn Road



Figure: 3 – Sealing of the existing joints in the northbound lane between Bromley Drive and Turnersville Hickstown Road

Work Completed the Week of July 23, 2018:

South State’s joint sealing crew continued sawcutting, cleaning, and sealing the existing joints between the concrete slabs. South State completed the sealing of existing joints in both the northbound and southbound lanes in the Gloucester Township portion of the project. South State sealed 9,881.4 linear feet of joints in the Gloucester Township portion of the project.

#16: Police Uniform Law Enforcement Officer – 77 Hours

#36: Sealing Existing Joints in Concrete Pavement – 9,881.4 LF

Anticipated Work for the Week of July 30, 2018:

South State’s joint sealing crew will begin and complete the sealing of existing joints in the Pine Hill Borough portion of the project.

Spring Notice to Proceed Date: April 16, 2018

Anticipated Completion Date: August 10, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.