

**Camden County Department of Public Works  
Division of Engineering  
Roadway and Drainage Improvements Evesham Road  
Runnemede Borough, Magnolia Borough and  
Gloucester Township, Camden County, New Jersey  
Progress Report No. 13  
September 5, 2022 to September 9, 2022**



*Figure 1: Asphalt finish*

**Work Completed Period of September 9, 2022**

- 24" RCP installed to grade. Placed new inlet box/frame and manhole set and placed. Backfill and compacted.
- Asphalt trench restoration repairs.



*Figure 2: Set manhole with pipe*



*Figure 3: E Inlet*



*Figure 4: Compacted DGA*



*Figure 5: Temporary asphalt*

**Quantities Period of September 9, 2022**

- **Item #27:** Hot Mix Asphalt 19M64 Base Course (Trench Restoration) (24.94 TON)
- **Item #29:** 16" Reinforced Concrete Pipe (16 LF)
- **Item #30:** 24" Reinforced Concrete Pipe (77 LF)
- **Item #48:** Inlet, Type E (1 UNIT)
- **Item #49:** Manhole, 4" Diameter (1 UNIT)

**Summary of Work Completed Period of September 9, 2022**

The crew continued to run 24" RCP while removing existing 15" RCP. Removed existing Inlet and placed new Inlet box and frame/grate. The crew ran 16" DIP from the manhole into Inlet 38, backfilled and compacted area. Completed asphalt trench restoration repairs by placing DGA and compacting.

**Anticipated Work for Period of September 12, 2022**


- Continue to install pipe, place manholes, and asphalt trench restoration repair as per plans.

**Notice to Proceed:** May 16, 2022

**Substantial Completion:** November 12, 2022

**Final Completion:** December 12, 2022

**Prepared By:**

  
Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers