

**Camden County Department of Public Works  
Division of Engineering  
Roadway and Drainage Improvements Evesham Road  
Runnemede Borough, Magnolia Borough and  
Gloucester Township, Camden County, New Jersey  
Contract B22-21 Hartford to Charles  
Progress Report No. 19  
October 17, 2022 to October 21, 2022**



*Figure 1: Inlet installed*

**Work Completed Period of October 21, 2022**

- Milled trenches and installed Inlet Type B in two locations.
- Backfilled, compacted, placed DGA, and finished with asphalt.
- Raised manhole.
- Asphalt patchwork on roads.



*Figure 2: Excavation for Inlet*



*Figure 3: Pipe connected to Inlet*



*Figure 4: Inlet installation and backfill*

**Quantities Period of October 21, 2022**

- **Item #27:** Hot Mix Asphalt 19M64 Base Course (Trench Restoration) (12.44 TON)
- **Item #41:** 16" Ductile Iron Pipe (12.5 LF)
- **Item #44:** Inlet Type B (2 Unit)

**Summary of Work Completed Period of October 21, 2022**

The contractor milled trenches for Inlet Type B installations. Trench and area surrounding inlets were backfilled with layer of stone and DGA, compacted, and finished with asphalt. Also raised a manhole located on Evesham Road next to Kimberly Drive.

**Anticipated Work for Period of October 24, 2022**


- Continue with concrete work.

**Notice to Proceed:** May 16, 2022

**Substantial Completion:** November 12, 2022

**Final Completion:** December 12, 2022

**Prepared By:**



Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers