



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report #1

Tuesday, August 7, 2018 to Friday, August 10, 2018



Figure 1: Sawcutting pavement in preparation for curb installation at Sterling Highschool.



Figure 2: Removing sidewalk at Sterling Highschool.



Figure 3: Backfilled area in front of Highschool where sidewalk was removed.



Work Completed this week:

APS, Inc. began work on the project on August 7, 2018. Work started at Sterling Highschool with saw cutting the pavement for the installation of the new curb. Items completed this week:

#02:	Police Traffic Directors	32 MHS
#46:	Topsoiling, 5" TH	407 SY
#49:	Removal of Concrete Sidewalk	407 SY

• **PROGRESS NEXT TWO (2) WEEKS**

- APS will continue to pour concrete curb, sidewalk and driveway aprons from the south driveway for Sterling Highschool proceeding north. Work will continue to be on the west side of the roadway.

• **NEXT MEETING**

- Next Progress Meeting is scheduled for Friday, August 31, 2018 at 9:00 AM.

Notice to Proceed Date: August 6, 2018

Anticipated Completion Date: November 4, 2018

Prepared by: Vincent E. Baglivo
Maser Consulting