



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report #3

Monday, August 20, 2018 to Friday, August 24, 2018



Figure 1: New curb in front of Sterling Highschool.



Figure 2: Concrete gutter at Sterling Highschool.



Figure 3: Asphalt pavement tie into parking lot at Sterling Highschool Main driveway.



Work Completed this week:

APS, Inc. continued to pour concrete curb, gutter and driveways from Sterling Highschool to Preston Avenue. Completed asphalt driveways at Highschool. Restored base asphalt in front of new curb; backfilled and placed topsoil and seed in area between curb and sidewalk in front of Highschool. Second crew started saw cutting for curb and sidewalk at the south end of project. APS also ground stumps from trees removed from west side of roadway. APS intends to start working on the east side of the roadway, south of Preston Avenue, next week in an effort to get as much curb and sidewalk completed near the Highschool before the start of school.

Items completed this week:

#02:	Police Traffic Directors	145 MHS
#15:	Pavement Reinforcing Geogrid	40 SY
#21:	Concrete Sidewalk, 4" TH	29 SY
#22:	Concrete Driveway, 6" TH	85 SY
#24:	9" x 18" Concrete Vertical Curb	422 LF
#27:	Concrete Slope Gutter, 9" TH	345 SY
#46:	Topsoiling, 5" TH	300 SY

• **PROGRESS NEXT TWO (2) WEEKS**

- APS will continue to pour concrete curb, sidewalk and driveway aprons on the east side of Warwick Road from Preston Avenue to Fox Ridge Drive. Also, will complete curb and sidewalk south of the Highschool to the limit of work. Areas in front of the new curb will be restored with asphalt and behind the curb backfilled and topsoiled.
- APS will start new work hours on 9/6/18. 8:00 AM to 4:00 PM.

• **NEXT MEETING**

- Next Progress Meeting is scheduled for Friday, September 14, 2018 at 9:00 AM.

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Notice to Proceed Date:

August 6, 2018

Anticipated Completion Date:

November 4, 2018

Prepared by:

Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW
Don Potter, APS