



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report # 7

Monday, September 17, 2018 to Friday, September 21, 2018



Figure 1: New sidewalk on Helena Avenue.



Figure 2: Completed sidewalk and HC ramp at Wood Avenue.



Figure 3: Restored area at Wood Avenue.



Work Completed this week:

APS, Inc. resumed installing concrete curb, gutter, sidewalk and HC ramps on the west side of Warwick Road from Wood Avenue to Villa Avenue. Crew continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb.

Items completed this week:

#02:	Police Traffic Directors	91 MHS
#08:	HMA, 9.5M64, Surface Course 2" TH	20 TONS
#21:	Concrete Sidewalk, 4" TH	100 SY
#22:	Concrete Driveway, 6" TH	14 SY
#24:	9" x 18" Concrete Vertical Curb	708 LF
#46:	Topsoiling, 5" TH	179 SY
#47:	Fertilizing and Seeding, Type F	179 SY

• **PROGRESS NEXT TWO (2) WEEKS**

- APS will continue to pour concrete curb, sidewalk, HC ramps and driveway aprons on the west side of Warwick Road from Villa Avenue to Somerdale Road. Areas in front of the new curb will be restored with asphalt and behind the curb backfilled and topsoiled and driveways installed.
- APS will continue working hours, 8:00 AM to 4:00 PM.

• **NEXT MEETING**

- Next Progress Meeting is scheduled for Friday, October 12, 2018 at 9:00 AM.

Notice to Proceed Date: **August 6, 2018**

Completion Date: **November 4, 2018**

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW
Don Potter, APS