



**IMPROVEMENTS TO WARWICK ROAD (CR669)
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford
Camden County
Bid No. B8-18*

MC Project No. 17006851G

Progress Report # 9

Monday, October 1, 2018 to Friday, October 5, 2018



Figure 1: Completed Driveway apron and sidewalk..



Figure 2: Completed curb and sidewalk on the east side at Villa Avenue.



Figure 3: Installing Image Detectors at Warrick & Somerdale Intersection.



Work Completed this week:

APS, Inc. continued installing concrete curb, gutter, sidewalk and HC ramps on the west side of Warwick Road to Somerdale Road. Contractor then started working on the east side of Warwick Road from Earl Avenue toward Preston. Continued to restore pavement in front of new curb and place topsoil and seed in areas behind curb. Contractor also installed new image detectors at the intersection of Warwick and Somerdale Roads.

Items completed this week:

#02: Police Traffic Directors	109 MHS
#09: HMA, 19M64, Base Course 3" TH	49 TONS
#21: Concrete Sidewalk, 4" TH	57 SY
#22: Concrete Driveway, 6" TH	33 SY
#24: 9" x 18" Concrete Vertical Curb	585 LF
#42: Image Detector	3 UNITS
#46: Topsoiling, 5" TH	218 SY
#47: Fertilizing and Seeding, Type F	218 SY

• PROGRESS NEXT TWO (2) WEEKS

- APS will continue concrete curb, sidewalk, HC ramps and driveway aprons on the east side of Warwick Road. All areas on this side will be restored with asphalt and behind the curb backfilled and topsoiled.
- APS hopes to start roadway reclamation of Warwick Road in the area of Earl Avenue to Wood Avenue.
- APS will continue working hours, 8:00 AM to 4:00 PM.

• NEXT MEETING

- Next Progress Meeting is scheduled for Friday, October 26, 2018 at 9:00 AM.

Notice to Proceed Date: August 6, 2018

Completion Date: November 4, 2018

Prepared by: Vincent E. Baglivo
Maser Consulting

Anthony O'Toole, Project Engineer
Kevin Becica, PE, County Engineer
John Wolick, Director CCDPW
Don Potter, APS