

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #18
February 4 to February 8, 2019



Contractor rubbing wingwall



Contractor removed the existing concrete roadway to enable new roadway to be build to plan grades



Section of boxed out roadway once concrete was removed



Placement of DGA over culvert section and in roadway



Again, another photo showing newly placed DGA

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

27.6% of time used to date

50.9% paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Contractor continues to work on the different items in stage 2B. Box out of roadway continued and DGA was placed and compacted to grade. Wingwalls were rubbed to provide proper finish.

Contractor plans on roadway paving Stage 2B once weather allows them to do so. Discussions with the Borough to address the retaining wall near the park and clearing of vegetation between dam and project.

Prepared by: Tony Guerrieri, AECOM Project Manager