

**Coles Road (CR 627)  
Roadway Improvement Project  
Vicinity of NJSH 38**

**to**

**County Line (MP 2.21)**  
*Township of Cherry Hill  
Camden County, New Jersey*

*Progress Report #5*

*Monday June 18, 2018 to Friday June 22, 2018*



**Figure 1  
New Curb and ECO Type B Casting**

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 2**  
**New Reset Manhole Casting**

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



**Figure 3**  
**Concrete Joint Repair**



**Work Completed week of June 18, 2018 to June 22, 2018:**

Charles Marandino, LLC completed concrete joint repairs; resetting of new manhole castings; concrete curb connection at bridge and Type 'B' ECO casting replacement.

- **PROGRESS WEEK OF JUNE 25, 2018 TO JUNE 29, 2018:**
  - Charlie Marandino's sub-contractor, Arawak, is scheduled to complete final paving on June 27<sup>th</sup> and June 28<sup>th</sup>.
- **NEXT MEETING**
  - June 29, 2018

**Notice to Proceed Date:**                      **October 2, 2017**

**Anticipated Completion Date:**              **Thursday, June 28, 2018**

Respectfully submitted,  
*Anthony C. O'Toole*  
Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW  
John Wolick, Director CCDPW  
Gary Giglio, Marandino  
2018.06.22.#5progressmeeting.coles.marandino