



**Sicklerville Road (CR 705) Resurfacing Project
From Berlin-Cross Keys Road (CR 689) to Chews Landing Road
Sicklerville, Camden County, NJ
Contractor: Lexa Concrete**

**WEEKLY PROGRESS REPORT #20
November 25, 2022**

Work Completed the Week of November 21, through November 25, 2022:

No work Completed this week.

Anticipated Work for the Week of November 28, 2022:

No work anticipated this week, milling and paving of roadway expected to begin next week.

Project Dates:

- Bid Opening: March 1, 2022
- NTP: July 11, 2022
- Start Date: July 11, 2022
- Substantial Completion Date: December 8, 2022 (150 Calendar Days)
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: January 7, 2023 (180 Calendar Days)
- Initial Award \$2,246,405.60

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Matthew Kearney, PE
Vice President
Regional Manager