

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #27
April 22 to April 26, 2019



North West side sheeting installed



North East sheeting installed



Sump pit installed for dewatering operation



Stone bed installed for footing



Shoring installed for workers safety

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

42.5 % of time used to date

69.4 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

The contractor has completed the installation of the sheeting on both North East and West side of the North Branch of Timber Creek.
Dewatering and excavation for footing started on North West side.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM