

Department of Public Works

Susan Shin Angulo
Freholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



**Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006**

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #2
August 27 to August 31, 2018



South end of the bridge to be replaced



Viewing Temporary Driveway with forms for new curb



Atlantic Electric Subcontractor working on temporary aerial lines



Traffic Safety set up to allow for work at temporary driveway (Looking west)

Partial NTP : August 15, 2018

Contractor Duration: 512 days

A Partial Notice to Proceed was given to allow the contractor to start work on the Temporary Driveway for the Plaza, Set the Pedestrian Bridge, and install water main wet taps to permit for water bypass.

The utility companies continued working on the aerial lines to get all service relocated onto the temporary poles. On-site meeting was held with South Jersey Gas, designer, contractor, construction management team, and Camden County Engineer to discuss SJG required work. They are going to get crews out to the project as soon as possible but it still may not be until September 10th.

The Contractor, Midlantic, continued working on Temporary Driveway. They were able to pour curb and sidewalk this week. They also started to remove the sidewalk where the roadway needs to be widened.

Work planned for first week in September. Completion of the temporary driveway should be done this week. Utility companies plan getting their work completed on the aerial lines.

Prepared by: Tony Guerrieri, AECOM Project Manager