



Clementon-Berlin Road (CR 534) Bridge over  
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #4  
September 10 to September 14, 2018



Contractor excavated and prepared subbase for pedestrian bridge footing



Contractor formed and placed re-bar for Pedestrian bridge footing



Backwall or header formed and ready to pour concrete



Header after it was poured and finished to grade



South Jersey Gas contractor connecting gas service to the plaza so they can cut and cap service near bridge.

Partial NTP : August 15, 2018

Contractor Duration: 512 days

A Partial Notice to Proceed was given to allow the contractor to start work on the Temporary Driveway for the Plaza, Set the Pedestrian Bridge, and install water main wet taps to permit for water bypass.

Utility Companies have all moved their cable except Sunesys. They have been notified that they are the last company that needs to relocate their fiber optic line. They should only take one day. They are hopeful this work can take place on Monday September 17<sup>th</sup>. Many of their crews needed to travel south to help with any hurricane damage. Once they are completed Verizon can remove the poles and the contractor can pave and finish the temporary sidewalk in front of Plaza

Midlantic worked on the footings for the temporary Pedestrian Bridge. They were able to pour both this week. Now they need to build the pedestrian and set it in place. Discussions have been taking place on which stage of construction we can place the project in to best maximize the upcoming work.

Prepared by: Tony Guerrieri, AECOM Project Manager