

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 19

Friday, July 9, 2021

Figure 1: Handicap ramp at Kearsley Rd/Cross Keys Rd Figure 2: Topsoil placement on Cross Keys Rd



- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A concrete crew poured sidewalk, handicap ramps, and flow channels on site
 - Crew continued placing curb on site (91% complete)
 - Contractor installed various structures and storm drainage pipe (94% complete)
 - Completed roadway boxout between Kearsley Rd and Life Storage on right side of the road
 - Surveyor laid out concrete island at the NW corner of Kearsley Rd/Cross Keys Rd

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete all drainage installation on site (Kearsley Rd intersection)
 - Continue roadway box out behind curb crew from Sta 27+00, RT to the beginning of the project near Erial New Brooklyn Rd (Sta. 6+50, RT)
 - Continue base paving between Life Storage and Kearsley Rd
 - Complete curb installation in front of Camden County Technical School
 - Atlantic City Electric on site to work on traffic signals at Camden County Technical School (7/12/21)
 - Grade the pond in front of the Camden County Technical School

- **NEXT MEETING**
 - Biweekly meeting 7/21/21

- **Project is 29% completed based on cost**

Notice to Proceed Date: February 15, 2021

Contract Completion Date: February 15, 2022

Prepared By: Brian Hirsh

Colliers Engineering and Design