



Making It Better, Together.

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #27

Week Ending July 15, 2022

All work done this week At the area between King Street and Ashland Ave North side,



*Engineers *Surveyors *Consultants *Construction Managers





Work Completed this Week:

- Contractor wasn't on site this week.
- Designer submitted 12 revised Test Pit Locations which were forwarded to Contractor to have their subcontractor perform once a one call for utilities is completed.
- Change Order No. 2 completed for test pits and monolithic curb is being prepared.

Work Projected for Next Week:

• Lexa Concrete will wait until pipe work done.

Project Schedule:

- Bid Opening Date: Tuesday, June 29th, 2021
- Notice to Proceed: Wednesday, November 3rd, 2021
- Start Date: Wednesday, November 10th, 2021
- Substantial Completion Date: Wednesday. May 18th, 2022
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by: Maged Gayed

Construction Inspector Naik Consulting Group

*Engineers *Surveyors *Consultants *Construction Managers