

**Jackson Rd (CR 534)
Reconstruction Project
Between NJSH RT #73 (MP 12.67)
To
Atco Ave. (MP 14.92)
Townships of Berlin & Waterford
County of Camden, New Jersey
Weekly Progress Report
Monday 6/11/18 thru Friday 6/15/18**



Figure 1

Surface Cleaning (Sta. 18+25 – 60+00 +/- LS)

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 2

Tack Coat (Sta. 18+25 – 60+00 +/- LS)



Figure 3

HMA Base Paving (Sta. 38+00 +/- LS)



Figure 4

Compaction (Sta. 18+25 – 60+00 +/- LS)



Figure 5

Nuclear Density Testing (Sta.53+50 +/- LS)

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

The following Construction Activities took place during the period stated above.

HMA Base Course, 19m64, 2" Thick

The contractor placed 2,167 Tons of HMA Base Course, 19m64, 2" between
Sta. 18+25 – 60+00 +/-

Sta.	Location	Quantity
18+25 – 60+00	-	2,167 Tons

Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

Anticipated Work for 6/18/18 thru 6/22/18

Complete masonry work (concrete/asphalt curb).

Notice to Proceed (2): 3/12/18

Anticipated Completion Date: Summer 18

Prepared By: Micah Jones
Resident Engineer