

**Jackson Rd (CR 534)
Reconstruction Project
Between NJSH RT #73 (MP 12.67)
To
Atco Ave. (MP 14.92)
Townships of Berlin & Waterford
County of Camden, New Jersey
Weekly Progress Report
Monday 7/2/18 thru Friday 7/6/18**



Figure 1

Asphalt Curb (Sta. 121+20 – 124+55 +/- LS)

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

The following Construction Activities took place during the period stated above.

Hot Mix Asphalt Curb

The contractor placed 1,645 LF of Hot Mix Asphalt Curb between Sta. 65+20 – 124+55 +/-

Sta.	Location	Quantity
65+20 – 124+55	Various	1,645 LF

Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

Anticipated Work for 7/2/18 thru 7/6/18

- Continue asphalt curb.
- Mill specified locations.
- Surface Pave Jackson Rd.

Notice to Proceed (2): 3/12/18

Anticipated Completion Date: Summer 18

Prepared By: Micah Jones
Resident Engineer