Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #3 Monday November 20, 2017 to Friday December 1, 2017



Figure 1 Concrete Aprons STA 120+50 Coles Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Figure 2 Concrete Sidewalk & Handicap Ramp at Dellwood Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Figure 3 Handicap Ramp at Hassemer (East) STA 117+61 (RS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Work Completed last few weeks:

Charles Marandino, LLC completed concrete work on the west side of Coles Road. Items completed as per period and/or for Pay Estimate No. 2 (Partial):

#02:	Police Uniform Law enforcement officer	287.50 HR
#05:	Excavation, Unclassified	10 CY
#25:	Reconstructed Inlet, Type 'B"	
	Using New Type N ECO Casting	1 UN
#28:	Concrete Sidewalk, 4" Thick	6.70 SY
#30:	Concrete Driveway, 6" Thick	154.60 SY
#31:	Detectable Warning Surface	1 SY
#32:	9" X 18" Concrete Vertical Curb	2289 LF
#CH5:	Concrete Sidewalk, 4" Thick	140.10 SY
#CH6:	Concrete Sidewalk, Reinforced, 6" Thick	36.70 SY
#CH7:	Selective Thinning	26 SY

PROGRESS NEXT TWO (2) WEEKS •

Marandino was issued a STOP WORK ORDER (Winter Shut Down) 0 on Monday December 4, 2017

NEXT MEETING •

o Re-Start-Up Spring of 2018

Notice to Proceed Date:

October 2, 2017

TBD Based on Amended NTP to be issued **Anticipated Completion Date:** in Spring of 2018

Respectfully submitted, Anthony C. O'Toole Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2017.12.04.#3progressmeeting.coles.marandino