

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Tuesday 02/20/2018 thru Friday 02/23/2018*



Figure 1
RE Pierson cutting off pipe pile at South Abutment

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 2

RE Pierson grouting space between casing and pile at North Abutment.

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 3

RE Pierson placing concrete in South Abutment pipe piles

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

The following Construction Activities took place during the period stated above.

Pipe Piles

On Tuesday, February 20, 2018, RE Pierson completed driving pipe piles for the South Abutment. All proposed production piles have been driven and have been installed using ICE I-19 Impact Hammer per HNTB's approved driving criteria.

Nicholson Road

RE Pierson had planned to open Nicholson Road to one-way traffic on Friday, February 23, 2018. At the Progress Meeting on February 20, 2018, Camden County, JMT, RE Pierson, Captain Whitman (Audubon) and Lt. Gooley (Haddon Township) discussed Project Safety and the planned opening of Nicholson Road to one-way traffic. It was decided by the attendees to keep Nicholson Road closed to traffic until the bridge on has been constructed to maintain safe conditions for workers and the motoring public.

Non-Working Days

Monday, February 19, 2018 was a President's Day and RE Pierson did not work. Additionally, due to inclement weather on Friday, February 23, 2018, RE Pierson was on site from 7:00 – 11:00 AM.

Anticipated Work for 2/26/18 thru 3/2/18

Work on the North Abutment and South Abutment includes forming the rebar and pouring the footings. Concrete testing (Craig Testing) has been scheduled for Thursday, March 1, 2018.

Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner, Resident Engineer