

**Jackson Rd (CR 534)
Reconstruction Project
Between NJSH RT #73 (MP 12.67)
To
Atco Ave. (MP 14.92)
Townships of Berlin & Waterford
County of Camden, New Jersey
Bi-Weekly Progress Report
Monday 3/12/18 thru Friday 3/23/18**



Figure 1

18" RCP Installation Sta. 69+28 (Crossing)



Figure 2

HMA Base Sta. 69+28 (Crossing)



Figure 3

Compaction of HMA Base Sta. 69+28 (Crossing)

The following Construction Activities took place during the period stated above.

18" RCP

The contractor installed 97.5 LF of 18" RCP between Cooper St. and 5th St.

Sta. 65+04 (Jackson Rd. (Crossing)) = 32.5 LF

Sta. 69+28 (Jackson Rd. (Crossing)) = 32.5 LF

Sta. 99+56 (Jackson Rd. (Crossing)) = 32.5 LF

Traffic Safety

The contractor maintained a safe construction area and flow of traffic by using a (2) lane undivided, lane and shoulder closure w/ flaggers or a traffic detour as needed.

Anticipated Work for 3/26/18 thru 4/6/18

Complete masonry work (concrete curb, inlet reconstruction, sidewalks and driveway(s)).

Notice to Proceed (2): 3/12/18

Anticipated Completion Date: Summer 2018

Prepared By: Micah Jones
Resident Engineer