Camden County Department Department of Public Works **Construction Management and Inspection Services**





ERIAL-CLEMENTON ROAD (CR 703) RECONSTRUCTION PROJECT – PHASE I ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSERVILLE-HICKSTOWN ROAD (CR 688) AND THE VICINITY OF CLOVERDALE AVENUE ERI Job # 30750 44 Township of Gloucester and Borough of Pine Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #11 April 16, 2018 to April 20, 2018



Figure: 1 – Installation of ADA ramp along the southbound lane at the intersection with Woodburn Avenue

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 4/16/18 to 4/20/18 - Weekly Progress Report #11



Figure: 2 – Full depth concrete slab repair along the northbound lane between Erial - New Brooklyn Road and Pleasantview Drive



Figure: 3 – Full depth concrete slab repair along the northbound lane between Erial - New Brooklyn Road and Pleasantview Drive

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 4/16/18 to 4/20/18 - Weekly Progress Report #11

Work Completed the Week of April 16, 2018:

South State, Inc. remobilized to complete the project after the winter shut down per the Camden County Engineer's Office on December 8, 2017. South State, Inc's concrete crew completed the remaining miscellaneous concrete improvements in the Pine Hill portion of the project. The concrete crew installed 33.1 square yards of concrete sidewalk, 2.66 square yards of detectable warning surface, and 187 linear feet of 6" x 18" concrete curb. The concrete crew then began the full depth concrete slab repairs in the Gloucester Township portion of the project. The concrete poured 90.2 SY of full depth concrete repair with class V concrete mix along the northbound lane between Erial – New Brooklyn Road to Pleasantview Drive.

#16: Police Uniform Law Enforcement Officer – 96 Hours
#33: Full Depth Concrete Repair, Concrete Class V – 90.6 SY
#44: Concrete Sidewalk, 4" Thick – 33.1 SY
#47: Detectable Warning Surface – 2.66 SY
#67: 6" x 18" Concrete Vertical Curb – 187 LF

Anticipated Work for the Week of April 23, 2018:

South State's concrete crew will continue full depth slab replacement in the northbound lane between Pleasantview Drive and Hickstown – Turnersville Road before beginning slab repair in the southbound lane.

Spring Notice to Proceed Date: April 16, 2018

Anticipated Completion Date: June 29, 2018

Prepared By: 7 Noll

C. Jeremy Noll, PE, CME Resident Engineer Environmental Resolutions, Inc.