



**ERIAL-CLEMENTON ROAD (CR 703)  
RECONSTRUCTION PROJECT – PHASE I  
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR  
688) AND THE VICINITY OF CLOVERDALE AVENUE  
ERI Job # 30750 44  
Township of Gloucester and Borough of Pine Hill  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #13  
April 30, 2018 to May 4, 2018**



*Figure: 1 – Preparation of full depth concrete slab repair along the southbound lane between Bromley Drive and Shultz Avenue*



*Figure: 2 – Full depth concrete slab repair along the southbound lane between Bromley Drive and Shultz Avenue*



*Figure: 3 – Full depth concrete slab repair along the southbound lane at the intersection with Pleasantview Drive*

**Work Completed the Week of April 30, 2018:**

South State, Inc.'s concrete crew continued the full depth concrete slab repairs in the Gloucester Township portion of the project. The concrete crew poured 467.4 SY of full depth concrete repair with class V concrete mix along the southbound lane between Hickstown – Turnersville Road and Erial – New Brooklyn Road. The entire full depth slab repair is complete with the exception of the slabs around the inlets to be reconstructed.

**#16: Police Uniform Law Enforcement Officer – 80 Hours**

**#33: Full Depth Concrete Repair, Concrete Class V – 467.4 SY**

**Anticipated Work for the Week of May 4, 2018:**

South State's concrete crew will complete all of the inlet reconstruction and resetting work within the Gloucester Township portion of the project. They will then complete the remaining full depth slab replacement adjacent to the inlets to be reconstructed and reset.

**Spring Notice to Proceed Date: April 16, 2018**

**Anticipated Completion Date: June 29, 2018**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger blue signature that appears to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.