



**ERIAL-CLEMENTON ROAD (CR 703)
RECONSTRUCTION PROJECT – PHASE I
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR
688) AND THE VICINITY OF CLOVERDALE AVENUE
ERI Job # 30750 44
Township of Gloucester and Borough of Pine Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #15
May 14, 2018 to May 18, 2018**



*Figure: 1 – Partial depth concrete slab repairs in the southbound lane approaching the intersection with
Erial New Brooklyn Road*



Figure: 2 – Partial depth concrete slab repairs in the northbound lane between Erial New Brooklyn Road and Pleasantview Drive



Figure: 3 – Partial depth concrete slab repairs in the southbound lane between Pleasantview Drive and Erial New Brooklyn Road

Work Completed the Week of May 14, 2018:

South State, Inc.'s concrete crew completed the partial depth concrete slab repairs in the southbound lane between Turnersville Hickstown Road and Erial New Brooklyn Road and then began the partial depth repairs in the northbound lane between Erial Road New Brooklyn and Pleasantview Drive. The concrete crew poured 27.6 SY of partial depth concrete repair. Due to weather conditions, South State did not work on Thursday, May 17th, 2018.

#16: Police Uniform Law Enforcement Officer – 40 Hours

#32: Partial Depth Concrete Repair – 27.6 SY

Anticipated Work for the Week of May 21, 2018:

South State's concrete crew will complete the partial depth repairs in the northbound lane between Pleasantview Drive and Turnersville Hickstown Road. South State's diamond grinding subcontractor will mobilize to the site on Tuesday, May 22nd, 2018 and begin grinding the concrete surface course in the Gloucester Township portion of the project.

Spring Notice to Proceed Date: April 16, 2018

Anticipated Completion Date: June 29, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger signature.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.