Camden County Department Department of Public Works **Construction Management and Inspection Services**





ERIAL-CLEMENTON ROAD (CR 703) RECONSTRUCTION PROJECT – PHASE I ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSERVILLE-HICKSTOWN ROAD (CR 688) AND THE VICINITY OF CLOVERDALE AVENUE ERI Job # 30750 44 Township of Gloucester and Borough of Pine Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #16 May 21, 2018 to May 25, 2018



Figure: 1 – Partial depth concrete slab repairs in the northbound lane approaching the intersection with Lee Lane

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 5/21/18 to 5/25/18 - Weekly Progress Report #16



Figure: 2 – Diamond grinding of the concrete surface course in the northbound lane between Erial New Brooklyn Road and Pleasantview Drive



Figure: 3 – Partial depth concrete slab repairs in the northbound lane between Danbury Drive and Shultz Avenue

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 5/21/18 to 5/25/18 - Weekly Progress Report #16

Work Completed the Week of May 21, 2018:

South State, Inc's concrete crew completed the partial depth concrete slab repairs in the northbound lane between Pleasantview Drive and Turnersville Hickstown Road. The concrete crew also completed the remainder of the inlet resets and poured concrete curb adjacent to each reset inlet. The concrete crew poured 34 SY of partial depth concrete repair, 41.5 linear feet of concrete curb, and reset 4 inlets. South State's diamond grinding subcontractor began work in the northbound lane from Erial New Brooklyn Road towards Pleasantview Drive. The subcontractor diamond grinded 1,685 square yards of concrete surface course. South State also had a crew performing topsoil and seed restoration around the newly reset inlets.

#16: Police Uniform Law Enforcement Officer – 80 Hours
#32: Partial Depth Concrete Repair – 34 SY
#35: Diamond Grinding Existing Concrete Pavement – 1,685 SY
#40: Reset Existing Casting – 4 Units
#48: 9" x 18" Concrete Vertical Curb – 41.5 LF
#55: Topsoiling, 4" Thick – 14.2 SY

Anticipated Work for the Week of May 28, 2018:

South State's diamond grinding subcontractor will continue grinding the existing concrete pavement in the northbound lane between Erial New Brooklyn Road and Pleasantview Drive.

Spring Notice to Proceed Date: April 16, 2018

Anticipated Completion Date: August 10, 2018

Prepared By:

- Mall

C. Jeremy Noll, PE, CME Resident Engineer Environmental Resolutions, Inc.