



**ERIAL-CLEMENTON ROAD (CR 703)
RECONSTRUCTION PROJECT – PHASE I
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR
688) AND THE VICINITY OF CLOVERDALE AVENUE
ERI Job # 30750 44
Township of Gloucester and Borough of Pine Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #2
October 9, 2017 to October 13, 2017**



Figure: 1 – Installation of ADA ramp along the eastbound lane at the southwest corner of the intersection with Danbury Drive



Figure: 2 – Installation of triple 18" RCP storm sewers at the intersection with Cloverdale Avenue



Figure: 3 – Installation of concrete sidewalk along the eastbound lane at the southwest corner of the intersection with Danbury Drive

Work Completed the Week of October 9, 2017:

South State, Inc. completed the remaining ADA ramps in the Gloucester Township portion of the project as well as the drainage improvements at the intersection with Cloverdale Avenue in Pine Hill. South State's concrete crew installed 105.68 square yards of concrete sidewalk, 3.55 square yards of detectable warning surface, 132 linear feet of 9" x 18" concrete vertical curb, and 68.5 linear feet of 6" x 18" concrete vertical curb. The concrete crew also began topsoil and seed restoration on the completed ADA ramps as well as installed inlet protection throughout the project limits. South State's pipe crew installed 99 linear feet of 18" RCP.

#6: Inlet Filter, Type 2 – 10 Units

#16: Police Uniform Law Enforcement Officer – 96 Hours

#37: 18" Reinforced Concrete Pipe – 99 LF

#44: Concrete Sidewalk, 4" Thick – 105.68 SY

#47: Detectable Warning Surface – 3.55 SY

#48: 9" x 18" Concrete Vertical Curb – 132 LF

#55: Topsoiling, 4" Thick – 219 SY

#57: Fertilizing and Seeding, Type F – 219 SY

#67: 6" x 18" Concrete Vertical Curb – 68.5 LF

Anticipated Work for the Week of October 16, 2017:

South State will begin roadway improvements at the intersection with Cloverdale Avenue beginning with full depth reconstruction of the concrete surface course and roadway subbase.

Notice to Proceed Date: September 25, 2017

Anticipated Completion Date: February 21, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a light blue grid background.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.