



## ERIAL-CLEMENTON ROAD (CR 703) RECONSTRUCTION PROJECT – PHASE I ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSERVILLE-HICKSTOWN ROAD (CR 688) AND THE VICINITY OF CLOVERDALE AVENUE

ERI Job # 30750 44

Township of Gloucester and Borough of Pine Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #6 November 6, 2017 to November 10, 2017



Figure: 1 – Installation of concrete sidewalk and driveway apron along the southbound lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 2 – Installation of concrete sidewalk along the southbound travel lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 3 – Removal of existing concrete roadway in the northbound lane in the vicinity of the intersection with Cloverdale Avenue

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 11/6/17 to 11/10/17 - Weekly Progress Report #6

## Work Completed the Week of November 6, 2017:

South State, Inc. continued the installation of concrete improvements along the southbound lane in the vicinity of the intersection with Cloverdale Avenue. South State installed 178.8 square yards of concrete sidewalk, 41.2 square yards of concrete driveway, 33 linear feet of 9" x 18" concrete curb, and 116 linear feet of 6" x 18" concrete curb. South State then began the removal of the existing concrete roadway in the northbound lane. South State removed 699.6 square yards of existing concrete surface course.

**#16: Police Uniform Law Enforcement Officer – 64 Hours** 

#22: Removal of Pavement - 699.6 SY

#44: Concrete Sidewalk, 4" Thick – 178.8 SY

#46: Concrete Driveway, Reinforced, 6" Thick – 41.2 SY

#48: 9" x 18" Concrete Vertical Curb – 33 LF

#67: 6" x 18" Concrete Vertical Curb – 116 LF

## **Anticipated Work for the Week of November 10, 2017:**

South State, Inc. will complete the installation of the concrete improvements along the southbound lane in the vicinity of Cloverdale Avenue. They will also begin installation of concrete curb along the northbound lane.

Notice to Proceed Date: September 25, 2017

**Anticipated Completion Date:** February 21, 2018

Prepared By:

C. Jeremy Noll, PE, CME

Resident Engineer

Environmental Resolutions, Inc.